

Week starting 9-6: Crews worked on installing underground utilities on 2nd Street from Linden to Walnut, and Linden Street from 2nd to 4th.

Week starting 9-13: Crews will continue installing underground utilities and service connections on 2nd street and Linden, and hope to start utilities on 3rd Street and 4th Street late in the week. The surfacing crew will also arrive late in the week and being placing the drain tile and granular subgrade.