

## Project Area:

1. Phase 1: The only area that will be worked on in 2020 is the SE area of the project. This area includes everything East of 5<sup>th</sup> St and South of Linden Street(including Linden).
2. Phase 2A: Due to favorable weather it was determined that more work could be completed this year (2020), so the streets of 2<sup>nd</sup> through 4<sup>th</sup> from Linden up to Maple were included with this year's portion of the project.
3. Phase 2B: All remaining areas not completed in Phase 2A located North of Elm Street and East of 5<sup>th</sup> Street will start in the spring.
4. Phase 3: The remaining project areas West of 5<sup>th</sup> Street will be worked on in 2021, likely mid to late summer.

## Work Completed:

1. The smoke testing has been completed.
2. Traffic control and some erosion control has been set up, and will be maintained consistently throughout the project by the contractor.
3. Most of the tree removals in this phase have been completed. The street has been ground up and the temporary water system has been set up.
4. Linden (from 2<sup>nd</sup> to 5<sup>th</sup>) and 2<sup>nd</sup> St (from Linden to Walnut) utilities have been installed and the street has been brought up to gravel grade.
5. Utilities have been installed on 3<sup>rd</sup> (from Linden to Walnut), and work continues on 4<sup>th</sup> (from Linden to Walnut).
6. 1<sup>st</sup>, Walnut, and Chestnut street surfaces have been ground up.
7. Almost all of the underground utilities in the phase 1 area are completed, and crews have made progress in installing concrete curb & gutter.
8. Due to favorable weather the contractor decided to extend into the 2<sup>nd</sup> phase, removing the asphalt surface and installing utilities on 1<sup>st</sup>-4<sup>th</sup> from Linden up to Maple (not including maple)
9. Phase 1 has been paved with the base layer of pavement. Another layer of pavement will be placed in 2021.
10. The underground and street base work of Phase 2A has been mostly completed. Curb & Gutter and paving will follow once conditions allow for it.
11. The majority of trees in remaining areas have been removed.

## Upcoming Work: **\*schedule may change depending on weather or other circumstances\***

1. Week starting 4-11-21: Underground utility work will begin on 1<sup>st</sup> and 3<sup>rd</sup> streets, picking up where the crew left off last year.

2. Week starting 4-18-21: The underground boring crew will arrive on site and begin boring across TH 212 on 1<sup>st</sup> and 3<sup>rd</sup>, highway traffic won't be impacted. Topsoil is being placed in the phase 1 area, and a removals crew will begin some work north of TH 212.