

Project Area:

1. Phase 1: The only area that will be worked on in 2020 is the SE area of the project. This area includes everything East of 5th St and South of Linden Street(including Linden).
2. Phase 2A: Due to favorable weather it was determined that more work could be completed this year(2020), so the streets of 2nd through 4th from Linden up to Maple were included with this year's portion of the project.
3. Phase 2B: All remaining areas not completed in Phase 2A located North of Elm Street and East of 5th Street will start in the spring.
4. Phase 3: The remaining project areas West of 5th Street are now undergoing construction.

Work Completed:

1. The smoke testing has been completed.
2. Traffic control and some erosion control has been set up, and will be maintained consistently throughout the project by the contractor.
3. Most of the tree removals in this phase have been completed. The street has been ground up and the temporary water system has been set up.
4. Linden (from 2nd to 5th) and 2nd St (from Linden to Walnut) utilities have been installed and the street has been brought up to gravel grade.
5. Utilities have been installed on 3rd (from Linden to Walnut), and work continues on 4th (from Linden to Walnut).
6. 1st, Walnut, and Chestnut street surfaces have been ground up.
7. Almost all of the underground utilities in the phase 1 area are completed, and crews have made progress in installing concrete curb & gutter.
8. Due to favorable weather the contractor decided to extend into the 2nd phase, removing the asphalt surface and installing utilities on 1st-4th from Linden up to Maple (not including maple)
9. Phase 1 has been paved with the base layer of pavement. Another layer of pavement will be placed in 2021.
10. The underground and street base work of Phase 2A has been mostly completed. Curb & Gutter and paving will follow when conditions allow for it.
11. The majority of trees in remaining areas have been removed.
12. The majority of underground work in phase 2B is complete. Street reconstruction/curb and gutter/paving will follow when conditions allow for it.
13. The majority of directional boring has been completed.

Upcoming Work: ***schedule may change depending on weather or other circumstances***

1. Week starting 5-30-21: Underground work will continue on TH 212 and the phase 3 area. The majority of concrete work is finished in the phase 1 area, curb work has begun on Phase 2A/B
2. Week starting 6-6-21: Underground work will continue on TH 212 and the phase 3 area, streets will be brought up to paving grade in the Phase 2A/B area with paving soon to follow.