

## Project Area:

1. Phase 1: The only area that will be worked on in 2020 is the SE area of the project. This area includes everything East of 5<sup>th</sup> St and South of Linden Street(including Linden).
2. Phase 2A: Due to favorable weather it was determined that more work could be completed this year(2020), so the streets of 2<sup>nd</sup> through 4<sup>th</sup> from Linden up to Maple were included with this year's portion of the project.
3. Phase 2B: All remaining areas not completed in Phase 2A located North of Elm Street and East of 5<sup>th</sup> Street.
4. Phase 3: The remaining project areas West of 5<sup>th</sup> Street are now undergoing construction.

## Work Completed:

1. The smoke testing has been completed.
2. Traffic control and some erosion control has been set up, and will be maintained consistently throughout the project by the contractor.
3. Most of the tree removals in this phase have been completed. The street has been ground up and the temporary water system has been set up.
4. Linden (from 2<sup>nd</sup> to 5<sup>th</sup>) and 2<sup>nd</sup> St (from Linden to Walnut) utilities have been installed and the street has been brought up to gravel grade.
5. Utilities have been installed on 3<sup>rd</sup> (from Linden to Walnut), and work continues on 4<sup>th</sup> (from Linden to Walnut).
6. 1<sup>st</sup>, Walnut, and Chestnut street surfaces have been ground up.
7. Almost all of the underground utilities in the phase 1 area are completed, and crews have made progress in installing concrete curb & gutter.
8. Due to favorable weather the contractor decided to extend into the 2<sup>nd</sup> phase, removing the asphalt surface and installing utilities on 1<sup>st</sup>-4<sup>th</sup> from Linden up to Maple (not including maple)
9. Phase 1 has been paved with the base layer of pavement. Another layer of pavement will be placed in 2021.
10. The underground and street base work of Phase 2A has been mostly completed. Curb & Gutter and paving will follow when conditions allow for it.
11. The majority of trees in remaining areas have been removed.
12. The majority of underground work in phase 2B is complete. Street reconstruction/curb and gutter/paving will follow when conditions allow for it.
13. The majority of directional boring has been completed.
14. Phase 2A has all of the concrete curb and gutter installed, and is being prepped to be paved.

15. The street surface on 10<sup>th</sup> & Walnut and Lincoln Street by the school have been ground up.

Upcoming Work: **\*schedule may change depending on weather or other circumstances\***

1. Week starting 6-27-21: The all of the concrete work except a couple driveways has been completed in the Phase 2A area. Crews are working to complete the utilities in the Phase 2B area, with only some storm sewer remaining. Underground work in the 10<sup>th</sup> & Walnut area will begin. (may potentially start the prior week). Paving will begin in all areas east of 5<sup>th</sup> street and south of Highway 212. They plan on getting the base lift in those areas completed on Monday-Wednesday. The ground up area of Pine street will also be paved back to finish grade early in the week.

2. Week starting 7-4-21: Happy 4<sup>th</sup>! With the majority of the underground work completed, crews will have portions near the railroad to complete and various spot-construction to work on. Surfacing crews will be working to bring the streets up to grade for curb & gutter and paving.